

1HIGHFIELD, BRIGHTON ROAD, WARNINGILD, HAYWARDS HEATH, RH17 5SY.**CONCRETE BAGWORK HEADWALL – METHOD STATEMENT**

This Method Statement outlines the proposed works for the installation of a concrete bagwork headwall to the existing earthen ditch/pond located on the Northeast of the site near the main access.

The works are part of the replacement dwelling project at 1Highfield Brighton Road, Hasocks, RH17 5SY

Scope of Works

The installation will be undertaken using manual methods to protect the nearby watercourse and ensure minimal environmental disruption.

Methodology

- ☐ All works within or adjacent to the watercourse will be carried out manually (by hand).
- ☐ All labourers entering the watercourse will wear wellington boots, which will be dipped in clean, fresh water beforehand to prevent contamination or pollution.
- ☐ No machinery will be used within 3 metres of the watercourse.
- ☐ The water flow will be temporarily diverted using newly placed sandbags.
- ☐ The bank will be excavated by hand to the required dimensions for the bagwork headwall. Excavated clay/soil will be set aside for later reinstatement.
- ☐ Concrete bagwork will be installed, secured with steel pins, and any voids will be filled with ST4 concrete as necessary.
- ☐ Once the bagwork is complete, the bank/excavation area will be reinstated using the previously set-aside clay/soil.