



LEGEND

TREE PROTECTION FENCING & EXCLUSION ZONE
All Tree Protection Fencing (TPF) shall be installed prior to any plant activity on site whatsoever, including excavation, utility installation, groundworks, and soil stripping. Once erected, all TPF will be regarded as sacrosanct, and will not be removed or altered without prior recommendation by the project arboriculturist and approval of the local planning authority.

Tree Protection Fence shall comprise of Hesse type panels on 'boots', well braced by attachment to scaffold pole uprights driven firmly into the ground. Once the exclusion zone has been protected by barriers and/or ground protection, construction work can commence. All weather notices may be erected on the barriers.

1 Weldmesh (e.g. Hesse) Panels
2 Concrete or rubber blocks
3 Scaffold pole uprights driven firmly into ground, then secured to panels with wire ties, or
4 Uprights driven firmly into ground through hole in block, then secured to panels with wire ties.
5 Panels to be interlinked using clamps

TEMPORARY FENCING
The fencing is used to protect areas of special detail and is to be removed when the detail is installed as per the method statement & under the supervision of the project arboriculturist.

NO-DIG SURFACE
Cellular confinement system (CCS) to be used to create this area of hard surface, above the existing ground level. Topsoil to be returned. Depth of CCS to be 30-75mm for pedestrian surfaces and 100-200 for vehicular surfaces. Surface to be porous to approved details and specifications. To be installed under arboricultural supervision. All specifications subject to engineering design.
Cells to be filled with 20-40mm clean graded angular stone to manufacturers details and specifications

Peg and board edging
Top soil to BS3882:2007
TreeTex T300 geotextile or similar laid over CellWeb
Porous surface to finish
Original ground level
Depressions and soft spots in formation to be filled with sharp sand to levels required
CCS/Cellular confinement system (Geosynthetic CellWeb or similar approved)

SENSITIVE EXCAVATION
Foundations for root to be excavated in a sensitive manner, with the use of excavator using a 'bucket' bucket incrementally scraping the ground layer away from the stems. Works to be conducted under arboricultural supervision.

TREE TO BE RETAINED
HEDGE/GROUP SECTION TO BE PRUNED
Hedge/Group section to be removed from the red dashed line to the green line as indicated.

A CATEGORY TREE
B CATEGORY TREE
C CATEGORY TREE
U CATEGORY TREE

ROOT PROTECTION AREA (RPA) FOR RETAINED TREES

The original of this drawing was produced in colour. A monochrome copy should not be relied upon.

0 5 10 15 20 25m

Rev	Date	Details	Drawn

Arbiculture Archaeology Ecology Landscape Architecture
ACD ENVIRONMENTAL
Phone: 01666 825646
Email: mail@acdenv.co.uk
Web: www.acdenvironmental.co.uk

project: Kingscote Place
client: Rangeford
drawing: Tree Protection Plan
date: 21/08/2026
scale: 1:500@A1
drawing no: PRI25178-03
drawn: WTW checked: HEP

Copyright of ACD Environmental Ltd. All rights described in Chapter IV of the Copyright, Designs and Patents Act 1988 have been generally asserted. 2011. Copyright of this plan remains with ACD until all fees have been paid in full.