

27 Knowle Drive, Copthorne

Crawley

RH10 3LW

Mid Sussex District Council

### **Timetable of Implementation - Drainage**

80% of the drainage will be installed during the groundworks phase of construction, alongside foundations. Weeks 2 to 12 of the construction programme. This will cover most of the drainage installation within the site boundary, within the building footprints and landscaped areas.

The remaining 20% of the drainage will be installed towards the end of the programme during the external works, hard & soft landscaping phase. Weeks 47 to 52 of the construction programme. This will include final connections to the public sewer, subject to timetable and agreements with Thames Water and the Highways Authority.

All drainage will be completed prior to first occupations, and final connections outside of the boundary of the site are subject to the agreement/timescales offered by Thames Water.