

Tree protection - 15429-TPP-03

Location of trees, categorisation & protection/management proposals

Michelmers Brick UK Limited, Freshfield Lane, Danehill, Haywards Heath, West Sussex RH17 7HH

0520

Scale @ A0 1:250

2025

Provided drawings

Topo: (2015-11-16) 15071670 Topo.dwg

Layout: (2025-06-24) DN0081 - Car Shelters R4.dwg

Tree types

T = Tree, G = Group, H = Hedge, W = Woodland, AW = Ancient woodland, V = Veteran

BS category B

Trees of moderate quality

BS category C

Trees of low quality

Trees to be removed

Proposed layout

Protective barrier/fencing

Construction exclusion zone

Root protection area (RPA) boundaries for category A and B trees

Root protection area (RPA) boundaries for category C trees

SGN 1

Monitoring tree protection

Always:

have a pre-commencement meeting with the tree consultant before development starts

use the tree consultant to regularly check that protection remains fit for purpose

use the tree consultant to supervise work in RPA

keep a written record of supervision

SGN 2

Fencing protected trees

Always:

install protection before development starts

make sure protection is fit for purpose, i.e. prevents damage to trees and soil

keep protection in place until there is no risk to trees

get written permission to move or remove any protection

SGN 4

Pollution control

Always:

keep toxic products away from RPA

SGN 11

Installing services in RPAs

Always:

use the tree consultant to supervise work in RPA

where the least damaging option when installing services, to promote trenchless, over ground trenchless, over continuous trench

handing trench if trenchless is not feasible

SGN 12

Landscaping in RPAs

Always:

use the tree consultant to supervise work in RPA

avoid rising ground levels within 1m of the trunks of retained trees

How to use this plan

More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy completion of all of the SGNs, Manual for Managing Trees On Development Sites version 3.0, issued to the Site Manager at the pre-commencement site meeting phase. This should be retained on site throughout the duration of works. Additionally, an electronic pdf completion of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by:

1. clicking the image links in the electronic pdf version of this plan;

2. holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or;

3. visiting our website at <https://www.barrelltreecare.co.uk/resources/technical/>

b

barrell

Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report.

www.barrelltreecare.co.uk © Barrell Tree Consultancy

Tree	Species	Category	Nominal RPA radius (m)	Tree works
G1	Goat willow	C	3.6	Cut back low overhanging branches to edge of parking area
G2	Goat willow	C	3.6	Cut back low overhanging branches to edge of parking area
T3	Wild service tree	B	6.6	Crown lift to 5m over parking area
G4	Ash, hornbeam	B	5.4	Crown lift to 5 m over parking area
G5	Field maple, ash, hazel	B	4.8	Crown lift to 5 m over parking area
G6	Cypress	C	2.4	
G7	Hornbeam	C	3	
T8	Hornbeam	B	6.6	
T9	Rowan	C	2.4	Fall for development

Trees not shown on original topographical survey

G1, T3, G4, G5

Offsite trees

G4, G5