



JACK
DUNCKLEY

**MULTI AWARD WINNING
DESIGN**

WWW.JACKDUNCKLEY.COM

TREE PROTECTION PLAN NOTES

1. Fencing erected before any works; retained for full duration (BS5837 Sec.6.2).
2. Heras-type panels, min. 2.4m high; 'RPA - Keep Out' signage at 10m centres.
3. Driveway within T1/T2 RPA: porous surface on no-dig cellular-confinement sub-base.
4. Retaining wall near T2: reuse existing line/depth, max height 0.7m; hand-dig or pier-and-beam if new footings needed in RPA.
5. No storage, spoil or level changes within any fenced RPA.
6. Services near T1, T2 or T3-T9: hand-dig or trenchless, under arb. supervision.
7. Conservation Area: serve s.211 notice (TCPA 1990) 6 weeks before works to any retained tree.
8. See AIA (Jack Dunckley Design) for full methodology and tree schedule T1-T9.

VILLA MARGARITA
18 PADDOCKHALL
ROAD
HAYWARDS HEATH
RH16 1HH

Scale 1-200

Paper Size: A3