



Clearance Schedule Spot Items (Dwg. 740-203)

- SI-01: Break out and remove concrete surfacing
- SI-02: Break out and remove concrete surfacing
- SI-03: Break out and remove litter bin foundations
- SI-04: Break out and remove 1 1/2 high border top rail fencing and 2x6 associated metal play gals
- SI-05: Break out and remove litter bin foundations
- SI-06: Break out and remove bench foundations
- SI-07: Break out and remove bench foundations
- SI-08: Break out and remove metal slide play unit foundations
- SI-09: Break out and remove metal springer play equipment foundations
- SI-10: Break out and remove metal swings foundations
- SI-11: Break out and remove metal springer play equipment foundations
- SI-12: Carefully remove playground equipment for relocation elsewhere within playground
- SI-13: Carefully remove playground play boulders for relocation elsewhere within playground
- SI-14: Carefully remove playground play boulders for relocation elsewhere within playground
- SI-15: Carefully remove circular metal foundations
- SI-16: Remove play catch & foundations
- SI-17: Break out and remove chip in chips and bars and reinstall in between new tree avenue
- SI-18: Carefully finish existing concrete slab stepping stones
- SI-19: Existing play mounds, remove existing astro turf and polystyrene void fill ready to re-form mounds
- SI-20: Carefully break out and remove see saw foundations
- SI-21: Carefully break out and remove Komatiks climbing frame foundations
- SI-22: Carefully break out and remove metal swings foundations

NOTES

This drawing is Copyright and shall not be produced nor used for any other purpose without the written permission of the Landscape Architects.

Do not scale from this drawing.

The Contractor is responsible for checking all dimensions on site and report any discrepancies, errors or omissions to the Landscape Architects immediately.

The Contractor shall ensure that all goods, materials and workmanship conform with current British Agreement Certificates, British Standards and Building Regulations, and ensure that all works are executed in full compliance with all current Codes of Practice and Regulations in respect of Health & Safety.

Rev	Date	By	Description	Ck
-----	------	----	-------------	----



Drawing Status N

For Planning ④

Project: _____

Mount Noddy Park

Drawing Title:

Clearance -
South West

Client:
Mid Sussex District Council

Scale:	Job No.:
1: 250 @ A2	23-739

Date:	Drawing No.:
13.06.23	740-203