

Joanne Fisher

From: [REDACTED]
Sent: 03 November 2025 13:18
To: drainage
Cc: Steve Ashdown; Joanne Fisher; John Bullivant
Subject: RE: 2025.10.31 Follow on from Meeting 31.10.25 Re: DM/25/1535 - Twinham, 34 Hurst Road, Hassocks, West Sussex - Follow on from Telephone call today 10:25am 29.10.25 (28MINS)
Attachments: Attenuation Tank Desgn Rev02 - 1 In 100 yrs+45%CC..pdf; Combined Drainage Simulation 100yr 15 Summer 04.pdf; Combined Drainage Simulation 100yr 15 Winer 04.pdf; Combined Drainage Simulation 100yr 30 Summer 04.pdf; Combined Drainage Simulation 100yr 30 Winer 04.pdf; Combined Drainage Simulation 100yr 60 Summer 04.pdf; Combined Drainage Simulation 100yr 60 Winer 04.pdf; Combined Drainage Simulation 100yr 120 Summer 04.pdf; Combined Drainage Simulation 100yr 120 Winer 04.pdf; Combined Drainage Simulation 100yr 180 Summer 04.pdf; Combined Drainage Simulation 100yr 180 Winer 04.pdf; Combined Drainage Simulation 100yr 240 Summer 04.pdf; Combined Drainage Simulation 100yr 240 Winer 04.pdf; Combined Drainage Simulation 100yr 360 Summer 04.pdf; Combined Drainage Simulation 100yr 360 Winer 04.pdf; Combined Drainage Simulation 100yr 480 Summer 04.pdf; Combined Drainage Simulation 100yr 480 Winter 04.pdf; Combined Drainage Simulation 100yr 600 Summer 04.pdf; Combined Drainage Simulation 100yr 600 Winter 04.pdf; Combined Drainage Simulation 100yr 720 Summer 04.pdf; Combined Drainage Simulation 100yr 720 Winter 04.pdf; Combined Drainage Simulation 100yr 960 Summer 04.pdf; Combined Drainage Simulation 100yr 960 Winer 04.pdf; Rain Garden Rev04 - 100+45% CC.pdf; 63770-12A.pdf

Dear Emma,

Thank you for your email.

Unfortunately, the simulation software does not provide a half-drain option, so I will need to undertake the calculation manually in Excel and forward tomorrow.

Please note that there is no flooding for the 1 in 100-year storm event with a 15-minute high-intensity rainfall.

Please find below Dixon Hurst Limited (DHL) comments in **Red** responding to the outstanding drainage design queries raised:

- **1:100 year + CC event source control calculation should be updated demonstrating the water level does not exceed the top of the crates.**

DHL Response: Please find attached the Micro Drainage calculation for the 1 in 100-year + 45% CC event, demonstrating that the storage volume is contained within the cellular crate system.

- **Network calculations for the critical storm event for each part of the drainage system.**

DHL Response: Please find attached the Micro Drainage simulation calculations for the 1 in 100-year + 45% CC Winter and Summer Storms, covering durations from 15 minutes to 960 minutes for both the attenuation tank and the rain garden.

- **The half-drain time for the rain garden needs to be included in the network calculations.**

DHL Response: Unfortunately, the Micro Drainage simulation software does not provide the half-drain time. Therefore, I will carry out this calculation manually in Excel using data extracted from the simulation graphs.

- **Levels and dimensions of all drainage infrastructure should be checked to confirm they are correct and match the cross sections and layout.**

DHL Response: Please find attached the amended drawings, which now correlate with the information in the Micro Drainage simulations.

- **Any double counting of the cellular and rain garden storage within the manholes and storage structures should be removed.**

DHL Response: Noted.

- **Updated calculations (and updated cross sections and layouts, if required) which demonstrate the above points.**

DHL Response: Noted.

Kind regards,

Jethro Sifflet

From: drainage <drainage@midsussex.gov.uk>

Sent: 31 October 2025 12:27

Cc: Steve Ashdown <Steve.Ashdown@midsussex.gov.uk>; drainage <drainage@midsussex.gov.uk>; Joanne Fisher <Joanne.Fisher@midsussex.gov.uk>

Subject: 2025.10.31 Follow on from Meeting 31.10.25 Re: DM/25/1535 - Twinham, 34 Hurst Road, Hassocks, West Sussex - Follow on from Telephone call today 10:25am 29.10.25 (28MINS)

Dear Jethro,

As discussed in the meeting held today with yourself and the teams' representatives at Mid Sussex District Council (Planning and Flood Risk and Drainage) please see below bullet points with all parties in agreement that this detail is required and currently outstanding.

We require:

- 1:100 year plus CC event source control calculation should be updated demonstrating the water level does not exceed the top of the crates.
- Network calculations for the critical storm event for each part of the drainage system.
- The half-drain time for the rain garden needs to be included in the network calculations.
- Levels and dimensions of all drainage infrastructure should be checked to confirm they are correct and match the cross section and layout.
- Any double counting of the cellular and raingarden storage within the manholes and storage structures should be removed.
- Updated calculations (and updated cross sections and layouts, if required) which demonstrate the above points.

Please send your submission to drainage@midsussex.gov.uk and as advised, should you have any issues while working on the above, do reach out prior to your formal submission.

We look forward to hearing from you into Monday 3rd November 2025,

Best Wishes

Flood Risk and Drainage Team
Estate Services and Building Control
Mid Sussex District Council
drainage@midsussex.gov.uk

The information contained in this email may be subject to public disclosure under the Freedom of Information Act 2000. Unless the information contained in this email is legally exempt from disclosure, we cannot guarantee that we will not provide the whole or part of this email to a third party making a request for information about the subject matter of this email. This email and any attachments may contain confidential information and is intended only to be seen and used by the named addressees. If you are not the named addressee, any use, disclosure, copying, alteration or forwarding of this email and its attachments is unauthorised. If you have received this email in error please notify the sender immediately by email or by calling +44 (0) 1444 458 166 and remove this email and its attachments from your system. The views expressed within this email and any attachments are not necessarily the views or policies of Mid Sussex District Council. We have taken precautions to minimise the risk of transmitting software viruses, but we advise you to carry out your own virus checks before accessing this email and any attachments. Except where required by law, we shall not be responsible for any damage, loss or liability of any kind suffered in connection with this email and any attachments, or which may result from reliance on the contents of this email and any attachments.