

TREE SCHEDULE

NO.	GIRTH (DIA)	SPREAD	HEIGHT	TYPE
1	0.30	7.00	7.00	?
2	0.30	7.00	7.00	?
3	0.60	12.00	9.00	OAK
4	0.30	9.00	8.00	?
5	0.40	10.00	11.00	?
6	0.30	9.00	12.00	?
7	0.40	8.00	9.00	?
8	0.30	10.00	14.00	?
9	0.25	5.00	12.00	OAK
10	0.30	4.00	9.00	?
11	0.15	4.00	6.00	?
12	0.40	8.00	11.00	?
13	0.40	8.00	11.00	?
14	0.35	11.00	15.00	?
15	0.25	11.00	16.00	?
16	0.10	2.00	3.00	PINE
17	0.10	3.00	2.00	PINE
18	0.60	12.00	14.00	OAK
19	0.25	7.00	6.00	?
20	0.20	4.00	5.00	?
21	0.10	3.00	6.00	?
22	0.30	6.00	7.00	?
23	1.00	15.00	19.00	?
24	0.25	6.00	6.00	CHERRY
25	0.60	7.00	10.00	?
26	0.40	8.00	10.00	?
27	0.70TB	3.00	5.00	?
28	0.20	4.00	10.00	?
29	0.20	4.00	11.00	?
30	0.25	4.00	11.00	?
31	0.25	4.00	11.00	?
32	0.40MB	2.00	2.00	?
33	0.40	5.00	6.00	?
34	1.00TB	5.00	8.00	?
35	0.30	5.00	9.00	S/BIRCH
36	0.30	5.00	10.00	?
37	0.10	2.00	10.00	?
38	0.20	4.00	10.00	?
39	0.35	6.00	14.00	?
40	0.35	6.00	14.00	?
41	0.15	2.00	11.00	?
42	0.30	10.00	13.00	?
43	0.40	5.00	14.00	?
44	0.40	5.00	14.00	?
45	0.30	6.00	9.00	?
46	0.60	7.00	11.00	?
47	0.20	3.00	4.00	?
48	0.20	3.00	4.00	?
49	0.10	2.00	2.00	?
50	0.10	2.00	1.00	?
51	1.10MB	6.00	8.00	?
52	0.25	3.00	11.00	?
53	0.50MB	6.00	12.00	?
54	0.70MB	6.00	14.00	?
55	0.40	4.00	12.00	?
56	1.00MB	8.00	10.00	?
57	0.30	4.00	6.00	?
58	0.70	2.00	2.00	FALLEN
59	0.50MB	2.00	4.00	?
60	0.35	2.00	4.00	?
61	0.30MB	2.00	6.00	?
62	0.60MB	3.00	6.00	?

ABBREVIATIONS

ABH	Arch Beam Height	KO	Kerb Outlet
B	Brick	LTS	Low Timber Strip
BAL	Balcony	LP	Lamp Post
BB	Belisha Beacon	MH	Manhole
BD	Bollard	MKR	Marker
BH	Borehole or Beam Height	MSF	Metal Security Fence
BL	Bed Level	OV	Over Flow Pipe
BP	Brick Pier	OHC	Overhead Cables
BRW	Brick Retaining Wall	P	Post
BS	Bus Stop	PALF	Palisade Fence
BT	British Telecom	PF	Picket Fence
BW	Brick Wall	PIT	Trial Pit
BWF	Barbed Wire Fence	PL	Pavement Light
CH	Chimney Height	PM	Parking Meter
CAB	Cabinet	PRF	Post & Rail Fence
CBF	Close Boarded Fence	PWH	Parapet Wall Height
CBW	Concrete Block Wall	R	Render
CIF	Corrugated Iron Fence	RAD	Radiator
CL	Cover Level	RE	Rodding Eye
CLF	Chain Link Fence	RH	Ridge Height
COL	Column	RS	Road Sign
CPF	Concrete Panel Fence	RWP	Rain Water Pipe
CPS	Concrete Paving Slabs	S	Stone
CRW	Concrete Retaining Wall	SV	Stop VALVE
CSU	Ceiling Slopes Up	SL	Soffit Level or Skylight
CTV	Cable Television	SP	Soil Pipe
CW	Concrete Wall	SR	Service Riser
CZY	Crazy Paving	SPV	Stone Paving Slabs
D	Door	SRW	Stone Retaining Wall
DHL	Door Head Level	SWH	Stonework Height
DBH	Door Beam Height	SWS	Surface Water Sewer
EC	Electricity Cover	TJ	Top of Joist
EH	Eave Height	T	TILE
EP	Electricity Pole	TL	Traffic Light
FB	Flower Bed	UJ	Underside of Roof Joist
FC	False Ceiling	UR	Underside of Ridge Board
F/E	Fire Escape	UWP	Underside of Wall Plate
FRH	Flat Roof Height	V	Vent
FL	Floor Level	VP	Vent Pipe
FWS	Foul Water Sewer	WS	Wooden Sleeper
GY	Gully	WL	Water Level
GV	Gas Valve	WM	Water Meter
IC	Inspection Cover	WMF	Wire Mesh Fence
IL	Invert Level	WPF	Wooden Panel Fence
IRF	Iron Railing Fence	WCL	Window Cill Level
IWF	Interwoven Fence	WHL	Window Head Level
		WRW	Wooden Retaining Wall

Top
Banks
Bottom
Fences
Change in Surface
Edge of Vegetation
OS Data
Floor to Ceiling Height
Gate
Survey Station
+10.60 Floor Level
Tree

NOTES

1. ALL LEVELS SHOWN ARE RELATED TO ORIGINAL SITE SURVEY.
2. ALTHOUGH CARE HAS BEEN TAKEN, DUE TO ACCESS LIMITATIONS ALL HIGH LEVEL DETAIL HAS BEEN SURVEYED REMOTELY AND NOT CHECKED BY PHYSICAL MEASUREMENTS.
3. ALL CRITICAL MEASUREMENTS MUST BE CHECKED / VERIFIED.
4. ALL CO-ORDINATES AND LEVELS SHOWN RELATE TO ORIGINAL CONTROL ST04 AND ST05.
5. ALL DETAIL IN GREYSCALE HAVE BEEN SURVEYED BY OTHERS.
6. TREE TYPES SHOWN ON THIS DRAWING CANNOT BE GUARANTEED AND IF CRITICAL SHOULD BE VERIFIED BY A TREE SPECIALIST. TREE SPREADS ARE AVERAGES UNLESS OTHERWISE INDICATED. TREE HEIGHTS ARE APPROXIMATE.

SHEET 1
SHEET 2

REVISIONS | DATE

N INDICATIVE ONLY

SCALE: 1:250@A0
DATE: JANUARY 2024
DRAWN: GR/JL
TITLE: SITE SURVEY (SHEET 2OF2)
JOB: STANDEN NATIONAL TRUST EAST GRINSTEAD
CLIENT: NATIONAL TRUST LONDON AND SOUTH EAST
DWG. No: LUG / 9.0

LAND UTILITY GROUP LTD.

MIDLANDS OFFICE
UNIT 10
STRENSHAM BUSINESS PARK
TWYNING ROAD
WORCESTER
WR8 9JZ

T: 0845 602 3966
M: 07979 367282

LONDON OFFICE
BRICKFIELD HOUSE
HIGH ROAD
THORNWOOD
EPPING
ESSEX
CM16 6TH

T: 01992 566698
M: 07977 112286
M: 07977 111935

smas worksafe contractor www.smasltd.com
as recognised by SSIP SAFETY SCHEMES IN PROCUREMENT
THE SURVEY ASSOCIATION